

Louisville Metro Air Pollution Control District
Malfunctions, Emergencies, Startups and Shutdowns
Received 1/5/2004 Through 3/12/2004

MESS ID: **06390** Reported: 12/26/2003 at 12:45 PM
Plant: 0650 **Gene Snyder Building, 600 W Broadway**
Problem Description: Pollutant: PART. OPACITY Equipment: Boilers
Testing boiler operation using fuel oil (#2 diesel) & testing combustion efficiency.
Started: 12/26/2003 at 01:00 PM Stopped: 12/26/2003 at 03:00 PM

MESS ID: **06391** Reported: 1/5/2004 at 03:00 PM
Plant: 0148 **Lou Med Center Steam Plant, 235 Abraham Flexner Way**
Problem Description: Pollutant: PART. OPACITY Equipment: Baghouse
Will shut down the baghouse immediately (1-2-04 at 10 a.m.). Foreign material has jammed the movement of the valve feeder on "A" cell. Found and replaced 13 defective bags in the "A" cell of the baghouse. We have returned the baghouse to service on 1-5-04 at 1020 hours.
Started: 1/2/2004 at 10:00 AM Stopped: 1/5/2004 at 10:20 AM

MESS ID: **06392** Reported: 1/7/2004 at 06:30 AM
Plant: 0011 **American Synthetic Rubber, 4500 Camp Ground Rd**
Problem Description: Pollutant: NOX Equipment: RTO
RTO malfunction causing us to open the stack damper on 1-4 lines. Fumes from 1-4 lines going to boiler at this time, RTO still out of service.
Started: 1/7/2004 at 04:00 AM Stopped: 1/7/2004 at 07:35 AM

MESS ID: **06393** Reported: 10/17/2003 at 08:20 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 6
6A 2 opacity monitor, possible malfunction.
Started: 10/17/2003 at 05:09 PM Stopped: 10/17/2003 at 06:33 PM

MESS ID: **06394** Reported: 10/18/2003 at 05:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo nox burners @ hi load.
Started: 10/17/2003 at 04:27 AM Stopped: 10/17/2003 at 08:34 PM

MESS ID: **06395** Reported: 10/18/2003 at 12:40 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Taking unit out of service for boiler repairs.
Started: 10/17/2003 at 07:39 PM Stopped: 10/17/2003 at 08:51 PM

MESS ID: **06404** Reported: 10/27/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Opacity > 20%. Burner design issue.
Started: 10/26/2003 at 04:27 PM Stopped: 10/27/2003 at 03:57 AM

MESS ID: **06405** Reported: at : AM
Plant: 1333 **Oxy Vinyls LP, 4014 Bells Lane**
Problem Description: Pollutant: PART. OPACITY Equipment: #6 Boiler
#6 Boiler, adjust carburation line out & balance fuel /air.
Started: 1/8/2004 at 08:15 AM Stopped: 1/8/2004 at 10:15 AM

MESS ID: **06406** Reported: at : AM
Plant: 0149 **Metro Sewer Dist,morris-forman, 4522 Algonquin Pkwy**
Problem Description: Pollutant: ODOR Equipment: Biotower
Odor control for bio tower.
Started: 1/13/2004 at 09:00 AM Stopped: 1/13/2004 at 10:00 AM

MESS ID: **06407** Reported: at : AM
Plant: 1333 **Oxy Vinyls LP, 4014 Bells Lane**
Problem Description: Pollutant: PART. DUST Equipment: PVC resin
PVC venting from baghouse TK-8K.
Started: 1/8/2004 at 10:30 AM Stopped: at : AM

MESS ID: **06408** Reported: at : AM
Plant: 1333 **Oxy Vinyls LP, 4014 Bells Lane**
Problem Description: Pollutant: PART. OPACITY Equipment: #4 Boiler
#4 boiler guliotine malfunction.
Started: 1/10/2004 at 10:30 AM Stopped: 1/10/2004 at 11:05 AM

MESS ID: **06409** Reported: 1/10/2004 at 12:45 PM
Plant: 0011 **American Synthetic Rubber, 4500 Camp Ground Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: RTO
ROT-Kicked out elec.-switch bumped- reset breaker and faults on system & restarted (from lines 1-4).
Started: 1/10/2004 at 11:48 AM Stopped: 1/10/2004 at 12:06 PM

MESS ID: **06410** Reported: 2/21/2003 at 03:00 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 5
Faulty readings.
Started: 2/21/2003 at 09:00 AM Stopped: 2/21/2003 at 11:00 AM

MESS ID: **06411** Reported: 2/22/2003 at 01:50 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 6
3 hr SO2 avg) 1.24. Out for 3 consecutive hours due to faulty reporting system equipment.
Started: 2/21/2003 at 05:06 PM Stopped: 2/21/2003 at 08:06 PM

MESS ID: **06412** Reported: 2/22/2003 at 12:10 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 5
Faulty readings.

Started: 2/22/2003 at 08:00 AM Stopped: 2/22/2003 at 11:00 AM

MESS ID: **06413** Reported: 2/23/2003 at 10:12 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 6
Opacity monitor problems.

Started: 2/23/2003 at 09:48 PM Stopped: 2/23/2003 at 09:54 PM

MESS ID: **06414** Reported: 2/26/2003 at 04:45 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Mill explosion.

Started: 2/25/2003 at 06:31 PM Stopped: 2/25/2003 at 09:01 PM

MESS ID: **06415** Reported: 3/1/2003 at 03:40 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Placing 5B mill in service, mill exploded.

Started: 2/28/2003 at 09:25 PM Stopped: 2/28/2003 at 11:37 PM

MESS ID: **06416** Reported: 3/5/2003 at 04:10 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 4
Program problems.

Started: 3/5/2003 at 08:00 AM Stopped: 3/5/2003 at 12:00 PM

MESS ID: **06417** Reported: 3/5/2003 at 04:10 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 5
Program problems.

Started: 3/5/2003 at 09:00 AM Stopped: 3/5/2003 at 12:00 PM

MESS ID: **06418** Reported: 3/6/2003 at 11:05 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 5
Program failure.

Started: 3/6/2003 at 09:00 AM Stopped: 3/6/2003 at 12:00 PM

MESS ID: **06419** Reported: 3/8/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
I/E shop having problems with calibration.

Started: 3/8/2003 at 10:00 AM Stopped: 3/8/2003 at 12:00 PM

MESS ID: **06420** Reported: 3/11/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 6
Blowing retracts during part of this time which may have caused boiler upset. A1 opacity monitor reading high.
Started: 3/11/2003 at 10:12 AM Stopped: 3/11/2003 at 02:06 PM

MESS ID: **06421** Reported: 3/28/2003 at 04:45 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 6
SO2 3 hr. averages over limits due to failed calibration & bd readings.
Started: 3/28/2003 at 07:03 AM Stopped: 3/28/2003 at 10:03 AM

MESS ID: **06422** Reported: at : AM
Plant: 1333 **Oxy Vinyls LP, 4014 Bells Lane**
Problem Description: Pollutant: PART. OPACITY Equipment: Boiler #6
Boiler #6 start up.
Started: 1/15/2004 at 06:30 PM Stopped: 1/15/2004 at 08:30 PM

MESS ID: **06423** Reported: 1/20/2004 at 07:31 AM
Plant: 0148 **Lou Med Center Steam Plant, 235 Abraham Flexner Way**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5 Boiler
Will fire Unit 5 boiler for load purposes on Thursday, 1-22-04. Some smoking may occur during start up.
Started: 1/22/2004 at 05:00 AM Stopped: 1/22/2004 at 08:00 AM

MESS ID: **06424** Reported: 1/21/2004 at 08:40 PM
Plant: 0011 **American Synthetic Rubber, 4500 Camp Ground Rd**
Problem Description: Pollutant: SO2 Equipment: Baghouse
6 minute avg. opacity out of compliance.
Started: 1/21/2004 at 08:20 PM Stopped: 1/21/2004 at 08:29 PM

MESS ID: **06425** Reported: at : AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 4
CEM failed calibration.
Started: 3/29/2003 at 07:03 AM Stopped: 3/29/2003 at 10:03 AM

MESS ID: **06426** Reported: 3/29/2003 at 04:45 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
4B mill feeder tripped, feed rates on other mills got high. Breaker tripped & opacity monitors went dead. Had more readings later putting B mill back on.
Started: 3/29/2003 at 04:36 AM Stopped: 3/29/2003 at 10:00 AM

MESS ID: **06427** Reported: 3/30/2003 at 02:10 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 4
SO2 3 hr. average over limit. CEM system failed calibration.
Started: 3/30/2003 at 07:03 AM Stopped: 3/30/2003 at 10:03 AM

MESS ID: **06428** Reported: 10/27/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new low Nox burners while reg. unit @ high load.
Started: 10/27/2003 at 04:33 AM Stopped: 10/27/2003 at 04:15 PM

MESS ID: **06429** Reported: 10/28/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo NOX burners while reg. unit @ hi load.
Started: 10/28/2003 at 05:09 AM Stopped: 10/28/2003 at 04:33 PM

MESS ID: **06430** Reported: 10/28/2003 at 11:55 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 6
A2 opacity monitor, bad reading.
Started: 10/28/2003 at 05:51 PM Stopped: 10/28/2003 at 09:39 PM

MESS ID: **06431** Reported: 10/30/2003 at 01:05 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
A1 opacity monitor, dirty lense.
Started: 10/29/2003 at 07:10 PM Stopped: 10/30/2003 at 12:16 AM

MESS ID: **06432** Reported: 10/30/2003 at 04:20 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Several reportable opacities while regulating load. Also burner design issues.
Started: 10/29/2003 at 04:33 PM Stopped: 10/30/2003 at 03:57 AM

MESS ID: **06433** Reported: 10/29/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Opacity > 20%. Burner design issue.
Started: 10/29/2003 at 04:33 AM Stopped: 10/29/2003 at 04:27 PM

MESS ID: **06434** Reported: 10/30/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4 Boiler
Opacity > 20%. Blowing retracts.
Started: 10/30/2003 at 05:22 AM Stopped: 10/30/2003 at 05:34 AM

MESS ID: **06435** Reported: 10/31/2003 at 04:40 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Several reportable opacities while regulating load. Also design issue of burners.
Started: 10/30/2003 at 05:57 PM Stopped: 10/31/2003 at 04:39 AM

MESS ID: **06436** Reported: 1/24/2004 at 05:00 PM
Plant: 0086 **Englehard Corp, Harshaw Chem, 3400 Bank St**
Problem Description: Pollutant: PART. OPACITY Equipment: Flash Dryer

Jim Aldrich 775-7256, called regarding yellow pigment (organic) coming out of Flash Dryer on Saturday approximately 5:00 pm.

Started: 1/24/2004 at 10:00 AM Stopped: 1/24/2004 at 12:20 PM

MESS ID: **06437** Reported: 1/25/2004 at 09:40 AM
Plant: 0011 **American Synthetic Rubber, 4500 Camp Ground Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Nimbus Recorder

Nimbus detection unit sending intermittent erroneous alarms. 6 min. average alarming at 4.34 %, 24 %, then 4.34 %, will notify when corrected.

Started: 1/25/2004 at 06:00 AM Stopped: at : AM

MESS ID: **06438** Reported: 1/28/2004 at 08:45 AM
Plant: 0148 **Lou Med Center Steam Plant, 235 Abraham Flexner Way**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 6 Boiler

Will fire Unit 6 boiler tonight at 6:30 p.m. The boiler is needed for cold weather load. Some smoking may occur at start up.

Started: 1/28/2004 at 06:30 PM Stopped: 1/28/2004 at 08:00 PM

MESS ID: **06439** Reported: 1/28/2004 at 03:15 PM
Plant: 1333 **Oxy Vinyls LP, 4014 Bells Lane**
Problem Description: Pollutant: PART. OPACITY Equipment: Boiler #4

Boiler #4 start up.

Started: 1/28/2004 at 03:10 PM Stopped: 1/28/2004 at 04:50 PM

MESS ID: **06440** Reported: at : AM
Plant: 0808 **DD Williamson & Company, Inc., 1901 Payne St**
Problem Description: Pollutant: PART. OPACITY Equipment: Unknown

Will shut down @ 11:00 p.m., 1/30/04, and will resume operation at 11:00 p.m. Sunday, 2/01/04.

Started: 1/30/2004 at 11:00 PM Stopped: 2/1/2004 at 11:00 PM

MESS ID: **06441** Reported: 1/23/2004 at 03:07 PM
Plant: 0072 **Ford Motor Co, Lou Assy Plant, 2000 Fern Valley Rd**
Problem Description: Pollutant: VOC Equipment: Topcoat Booth Incin.

Topcoat booth incinerator.

Started: 1/20/2004 at 12:30 AM Stopped: 1/21/2004 at 09:10 AM

MESS ID: **06442** Reported: 11/1/2003 at 04:38 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5

Unit in reg. blowing retracts & wallblowers also the inlet precipitate has been full waved.

Started: 10/31/2003 at 04:39 PM Stopped: 11/1/2003 at 04:33 AM

MESS ID: **06443** Reported: 11/2/2003 at 04:50 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Opacity > 20%. Burner design problems- blowing retracts.
Started: 11/1/2003 at 04:33 PM Stopped: 11/2/2003 at 04:45 AM

MESS ID: **06444** Reported: 11/2/2003 at 03:00 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 5
Failed calibration as per I/E.
Started: 11/2/2003 at 08:00 AM Stopped: 11/2/2003 at 11:00 AM

MESS ID: **06445** Reported: 11/3/2003 at 04:43 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with precipitator box, & blowing retracts also burner issues.
Started: 11/2/2003 at 04:39 PM Stopped: 11/3/2003 at 04:33 AM

MESS ID: **06446** Reported: 11/4/2003 at 04:37 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems blowing retracts & wallblowers.
Started: 11/3/2003 at 04:57 PM Stopped: 11/4/2003 at 04:33 AM

MESS ID: **06447** Reported: 11/5/2003 at 04:45 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Design issues of new NOX burners.
Started: 11/5/2003 at 04:45 AM Stopped: 11/5/2003 at 04:33 PM

MESS ID: **06448** Reported: 11/7/2003 at 05:02 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues & precipitator box problems, also blowing retracts & wall blowers.
Started: 11/7/2003 at 04:33 AM Stopped: 11/7/2003 at 04:45 PM

MESS ID: **06449** Reported: 11/8/2003 at 04:40 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo NOX burners while reg. unit @ hi load.
Started: 11/7/2003 at 04:51 PM Stopped: 11/8/2003 at 04:33 AM

MESS ID: **06450** Reported: 11/8/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues & precipitator box problems. Also blowing retracts & wallblowers.
Started: 11/8/2003 at 04:39 AM Stopped: 11/8/2003 at 04:33 PM

MESS ID: **06451** Reported: 11/9/2003 at 04:40 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo NOX burners while reg. unit @ hi load.
Started: 11/8/2003 at 04:39 PM Stopped: 11/9/2003 at 04:33 AM

MESS ID: **06452** Reported: 11/9/2003 at 04:45 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues & precipitator box problems, also blowing retracts & wallblowers.
Started: 11/9/2003 at 04:39 AM Stopped: 11/9/2003 at 04:39 PM

MESS ID: **06453** Reported: 11/10/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5 Boiler
Opacity > 20%. Burner design issue.
Started: 11/9/2003 at 04:45 PM Stopped: 11/10/2003 at 04:27 AM

MESS ID: **06454** Reported: 2/9/2004 at 05:40 AM
Plant: 0026 **Blue Grass Coop.,Brown-Forman, 402 McLean Ave**
Problem Description: Pollutant: PART. DUST Equipment: Baghouse
Shutdown baghouse.
Started: 2/9/2004 at 05:40 AM Stopped: 2/9/2004 at 05:55 AM

MESS ID: **06455** Reported: 2/9/2004 at 09:23 AM
Plant: 0148 **Lou Med Center Steam Plant, 235 Abraham Flexner Way**
Problem Description: Pollutant: PART. OPACITY Equipment: Baghouse
Shut down the baghouse on 2-9-04 as of 0825 a.m. There are 144 defective bags in "A" -CELL which need to be replaced. Some opacity increase may result.
Completed repairs to the "A" cell of ther baghouse. It has been returned to service.
Started: 2/9/2004 at 08:25 AM Stopped: 2/9/2004 at 01:30 PM

MESS ID: **06456** Reported: 2/11/2004 at 10:06 AM
Plant: 0079 **General Shale Products LLC, 212 S Park Rd**
Problem Description: Pollutant: SO2 Equipment: Scrubber
Scrubber down conditioning drum. Replacing rusted out section. Kiln on bypass.
* Repairs made to conditioning drum. Scrubber back on line & kiln off bypass.
Started: 2/10/2004 at 07:55 AM Stopped: 2/11/2004 at 10:03 AM

MESS ID: **06457** Reported: 11/11/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Opacity > 20%. Burner design issue.
Started: 11/10/2003 at 06:33 PM Stopped: 11/11/2003 at 03:57 AM

MESS ID: **06465** Reported: 11/16/2003 at 04:35 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo NOX burners while regulating unit @ hi load.
Started: 11/16/2003 at 04:30 AM Stopped: 11/16/2003 at 04:30 PM

MESS ID: **06466** Reported: 11/17/2003 at 04:36 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burners issues, precipitator box problems also blowing retracts & wallblowers.
Started: 11/17/2003 at 03:21 AM Stopped: 11/17/2003 at 04:30 PM

MESS ID: **06467** Reported: 11/17/2003 at 04:11 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
Running full load test 4B3 precipitator full waved.
Started: 11/17/2003 at 12:57 PM Stopped: 11/17/2003 at 02:03 PM

MESS ID: **06468** Reported: 11/18/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Design issues of burners.
Started: 11/17/2003 at 04:39 PM Stopped: 11/18/2003 at 02:33 AM

MESS ID: **06469** Reported: 11/18/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues & precipitator box problems also blowing retracts & wallblowers.
Started: 11/18/2003 at 06:27 AM Stopped: 11/18/2003 at 04:33 PM

MESS ID: **06470** Reported: 11/19/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5 Boiler
Opacity > 20%. Burner design issue.
Started: 11/18/2003 at 04:39 PM Stopped: 11/19/2003 at 04:27 AM

MESS ID: **06471** Reported: 11/19/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems blowing retracts & wallblowers.
Started: 11/19/2003 at 04:33 AM Stopped: 11/19/2003 at 04:33 PM

MESS ID: **06472** Reported: 11/20/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Opacity > 20%. Burner design issue, 5 B1 primary air fan flow transmitter zero.
Started: 11/19/2003 at 04:39 PM Stopped: 11/20/2003 at 04:27 AM

MESS ID: **06481** Reported: 11/26/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5 Boiler
Opacity > 20%. Burner design issue.
Started: 11/26/2003 at 06:33 AM Stopped: 11/26/2003 at 04:33 PM

MESS ID: **06482** Reported: 11/27/2003 at 04:43 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Design issue of burners.
Started: 11/26/2003 at 04:33 PM Stopped: 11/27/2003 at 04:39 AM

MESS ID: **06483** Reported: at : AM
Plant: 0073 **Ford Motor Co, KY Truck Plant, 3001 Chamberlain Ln**
Problem Description: Pollutant: VOC Equipment: Abatement Controller
Caller states; emissions from abatement equipment controlling VOC emissions from topcoat and prime systems oven has been off line for one hour and twelve minutes, on Sat., 2-21-04.
Started: 2/21/2004 at 07:00 AM Stopped: 2/21/2004 at 08:12 AM

MESS ID: **06484** Reported: at : AM
Plant: 1333 **Oxy Vinyls LP, 4014 Bells Lane**
Problem Description: Pollutant: PART. OPACITY Equipment: #4 Boiler
Light # 4 boiler. (dead cold), start up. Line out boiler and bring up to temperature.
Started: 2/22/2004 at 11:35 AM Stopped: 2/22/2004 at 02:34 PM

MESS ID: **06485** Reported: 11/27/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5 Boiler
Opacity > 20%. Burner design issue.
Started: 11/27/2003 at 05:33 AM Stopped: 11/27/2003 at 04:21 PM

MESS ID: **06486** Reported: 11/29/2003 at 04:50 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues & precipitator box problems also blowing retracts.
Started: 11/28/2003 at 04:57 PM Stopped: 11/29/2003 at 04:45 AM

MESS ID: **06487** Reported: 11/29/2003 at 01:00 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 5
I/E had trouble with calibration.
Started: 11/29/2003 at 08:00 AM Stopped: 11/29/2003 at 11:00 AM

MESS ID: **06488** Reported: 11/30/2003 at 04:48 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems & also blowing retracts & wall blowers.
Started: 11/29/2003 at 05:27 PM Stopped: 11/30/2003 at 04:45 AM

MESS ID: **06489** Reported: 11/30/2003 at 05:00 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: SO2 Equipment: Unit 5
Failed calibration.

Started: 11/30/2003 at 08:00 AM Stopped: 11/30/2003 at 11:00 AM

MESS ID: **06490** Reported: 12/1/2003 at 04:50 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems. Also blowing retracts & wallblowers.

Started: 11/30/2003 at 05:21 PM Stopped: 12/1/2003 at 04:39 AM

MESS ID: **06491** Reported: 12/2/2003 at 05:00 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems & also blowing retracts.

Started: 12/1/2003 at 05:27 PM Stopped: 12/2/2003 at 04:57 AM

MESS ID: **06492** Reported: 12/2/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Design issue of burners.

Started: 12/2/2003 at 04:57 AM Stopped: 12/2/2003 at 03:56 PM

MESS ID: **06493** Reported: 12/4/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
A few reportable opacities while an over fired air test was taking place.

Started: 12/4/2003 at 11:27 AM Stopped: 12/4/2003 at 01:51 PM

MESS ID: **06494** Reported: 12/5/2003 at 04:41 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems & blowing retracts.

Started: 12/5/2003 at 04:45 AM Stopped: 12/5/2003 at 04:39 PM

MESS ID: **06495** Reported: 12/6/2003 at 03:50 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Operating unit with the A & C mills, bad burn.

Started: 12/5/2003 at 04:33 PM Stopped: 12/5/2003 at 08:15 PM

MESS ID: **06496** Reported: 12/6/2003 at 04:55 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems, & blowing retracts & wall blowers.

Started: 12/6/2003 at 04:45 AM Stopped: 12/6/2003 at 04:51 PM

MESS ID: **06497** Reported: 2/27/2004 at 01:48 AM
Plant: 0011 **American Synthetic Rubber, 4500 Camp Ground Rd**
Problem Description: Pollutant: SO2 Equipment: #9 Baghouse
6 min. opacity went over 20%.
Started: 2/27/2004 at 01:30 AM Stopped: 2/27/2004 at 01:41 AM

MESS ID: **06498** Reported: 2/26/2004 at 07:20 AM
Plant: 0119 **National Tobacco Co., 3029 W Muhammad Ali Blvd**
Problem Description: Pollutant: SO2 Equipment: Boiler #4 & #5
Boiler fuel change, performance firing stand-by fuel & equipment check out.
Started: 2/26/2004 at 07:00 AM Stopped: 2/26/2004 at 11:15 AM

MESS ID: **06499** Reported: 12/7/2003 at 04:00 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Operating unit with split mills A&C resulting in a bad burn.
Started: 12/6/2003 at 04:33 PM Stopped: 12/6/2003 at 10:27 PM

MESS ID: **06500** Reported: 12/7/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems also blowing retracts & wall blowers placing 5B mill in service.
Started: 12/7/2003 at 08:15 AM Stopped: 12/7/2003 at 04:33 PM

MESS ID: **06501** Reported: 12/8/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5 Boiler
Opacity > 20%. Burner design issue.
Started: 12/7/2003 at 04:39 PM Stopped: 12/8/2003 at 04:27 AM

MESS ID: **06502** Reported: 12/9/2003 at 04:00 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo NOX burners while regulating unit @ hi load.
Started: 12/8/2003 at 05:51 PM Stopped: 12/9/2003 at 03:33 AM

MESS ID: **06503** Reported: 12/9/2003 at 05:00 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
Running test on units overfire air dampers.
Started: 12/9/2003 at 06:33 AM Stopped: 12/9/2003 at 04:27 PM

MESS ID: **06504** Reported: 12/10/2003 at 02:55 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
Running test on OFA system.
Started: 12/9/2003 at 04:45 PM Stopped: 12/9/2003 at 05:33 PM

MESS ID: **06505** Reported: 12/10/2003 at 05:00 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems & blowing retracts/walls.
Started: 12/9/2003 at 05:51 PM Stopped: 12/10/2003 at 01:45 AM

MESS ID: **06506** Reported: 12/10/2003 at 05:00 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
Running air test on over fire dampers.
Started: 12/10/2003 at 09:39 AM Stopped: 12/10/2003 at 03:39 PM

MESS ID: **06507** Reported: 12/11/2003 at 04:35 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems, also blower retracts & wallblowers & the loss of the 5B mill.
Started: 12/10/2003 at 06:39 PM Stopped: 12/11/2003 at 03:57 AM

MESS ID: **06508** Reported: 12/11/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5 Boiler
Opacity > 20%. Burner design issue.
Started: 12/11/2003 at 03:57 AM Stopped: 12/11/2003 at 04:33 PM

MESS ID: **06509** Reported: 12/12/2003 at 04:58 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems, also blowing retracts & wallblowers.
Started: 12/11/2003 at 04:39 PM Stopped: 12/12/2003 at 04:57 AM

MESS ID: **06510** Reported: 12/12/2003 at 04:30 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo NOX burners while regulating unit @ hi load.
Started: 12/12/2003 at 04:51 AM Stopped: 12/12/2003 at 03:27 PM

MESS ID: **06511** Reported: 3/1/2004 at 08:42 AM
Plant: 0115 **Swift & Company, 1200 Story Ave**
Problem Description: Pollutant: ODOR Equipment: Scrubber
Bleach pump failed to lower scrubber. Filling manually as of 7:50 a.m. Replaced bleach pump, drained and flused both scrubbers.
Started: 3/1/2004 at 07:30 AM Stopped: 3/1/2004 at 07:00 PM

MESS ID: **06512** Reported: 3/3/2004 at 11:45 AM
Plant: 0019 **Kent Feeds, Inc., 932 E Chestnut St**
Problem Description: Pollutant: ODOR Equipment: System
System breakdown @ 7:00 a.m., may be back up 3:00-4:00 p.m., will call.
Started: 3/3/2004 at 07:00 AM Stopped: at : AM

MESS ID: **06521** Reported: 12/17/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5 Boiler
Opacity > 20%. Burner design issue.
Started: 12/16/2003 at 04:39 PM Stopped: 12/17/2003 at 04:26 AM

MESS ID: **06522** Reported: 12/17/2003 at 02:55 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
Opacity monitors A & B reading high.
Started: 12/17/2003 at 07:21 AM Stopped: 12/17/2003 at 07:39 AM

MESS ID: **06523** Reported: 12/17/2003 at 04:50 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems, also blowing retracts.
Started: 12/17/2003 at 04:32 AM Stopped: 12/17/2003 at 04:45 PM

MESS ID: **06524** Reported: 12/18/2003 at 04:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo NOX burners while regulating unit @ hi load.
Started: 12/17/2003 at 04:27 PM Stopped: 12/18/2003 at 04:26 AM

MESS ID: **06525** Reported: 12/18/2003 at 04:50 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precipitator box problems, also blowing retracts & wallblowers.
Started: 12/18/2003 at 04:38 AM Stopped: 12/18/2003 at 04:27 PM

MESS ID: **06526** Reported: 3/4/2004 at 08:00 AM
Plant: 0011 **American Synthetic Rubber, 4500 Camp Ground Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Spray Reactor
Out on one hour average SO2 lbs per hour, at 8 o'clock. Everything back in compliance at this time.

Started: 3/4/2004 at 08:00 AM Stopped: 3/4/2004 at 09:30 AM

MESS ID: **06527** Reported: 3/3/2004 at 11:45 AM
Plant: 0133 **Louisville Paving, 115 S Chalton St**
Problem Description: Pollutant: PART. OPACITY Equipment: Bag house

Emissions visually measured 20% C 8:30 am, we made a Burner adjustment and the opacity was under 10%. We also, performed a dye test of the bag house.

Started: 3/2/2004 at 08:30 AM Stopped: 3/2/2004 at 05:00 PM

MESS ID: **06528** Reported: 3/3/2004 at 07:25 AM
Plant: 0119 **National Tobacco Co., 3029 W Muhammad Ali Blvd**
Problem Description: Pollutant: PART. OPACITY Equipment: Boiler

Boiler fuel change, performance firing stand by fuel & equipment checkout.

Started: 3/3/2004 at 06:30 AM Stopped: 3/3/2004 at 11:30 AM

MESS ID: **06529** Reported: 3/4/2004 at 01:58 PM
Plant: 0011 **American Synthetic Rubber, 4500 Camp Ground Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Spray Reactor

Spray reactor out of service, cleaning lines.

Started: 3/4/2004 at 07:25 AM Stopped: 3/4/2004 at 01:48 PM

MESS ID: **06530** Reported: 3/7/2004 at 06:25 AM
Plant: 0011 **American Synthetic Rubber, 4500 Camp Ground Rd**
Problem Description: Pollutant: SO2 Equipment: Nimbus Detection Uni

Nimbus detection unit faulted, attempted to reboot, still off line. Will notify when corrected.

Started: 3/6/2004 at 04:30 AM Stopped: 3/7/2004 at 03:00 AM

MESS ID: **06531** Reported: 12/19/2003 at 04:40 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5

Problems with new lo nox burners while regulating unit @ high load.

Started: 12/18/2003 at 04:27 PM Stopped: 12/19/2003 at 04:08 AM

MESS ID: **06532** Reported: 12/19/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5

Design issue of burners.

Started: 12/19/2003 at 06:02 AM Stopped: 12/19/2003 at 04:38 PM

MESS ID: **06533** Reported: 12/20/2003 at 04:45 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5

Blowing retracts & taking unit off line.

Started: 12/19/2003 at 04:44 PM Stopped: 12/19/2003 at 11:26 PM

MESS ID: **06534** Reported: 12/22/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5

Problems with new lo nox burners while regulating unit @ hi load.

Started: 12/22/2003 at 04:32 AM Stopped: 12/22/2003 at 04:32 PM

MESS ID: **06535** Reported: 12/23/2003 at 04:00 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 4
Testing boiler optimizer.
Started: 12/23/2003 at 06:09 AM Stopped: 12/23/2003 at 02:33 PM

MESS ID: **06536** Reported: 12/23/2003 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo nox burners while regulating unit @ hi load.
Started: 12/23/2003 at 04:44 AM Stopped: 12/23/2003 at 04:26 PM

MESS ID: **06537** Reported: 12/24/2003 at 02:20 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Design issue of burners.
Started: 12/23/2003 at 04:26 PM Stopped: 12/23/2003 at 10:14 PM

MESS ID: **06538** Reported: 12/29/2003 at 04:35 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Placed A mill in service during load pick up still have burners issues & precipitator box problems.
Started: 12/28/2003 at 09:50 PM Stopped: 12/29/2003 at 03:44 AM

MESS ID: **06539** Reported: 12/30/2003 at 04:42 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, & precipitator box problems also blowing retracting wallblowers.
Started: 12/29/2003 at 04:32 PM Stopped: 12/30/2003 at 04:38 AM

MESS ID: **06540** Reported: 1/1/2004 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Design issue of burners.
Started: 1/1/2004 at 04:44 AM Stopped: 1/1/2004 at 04:32 PM

MESS ID: **06541** Reported: 1/2/2004 at 05:20 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues & precip. box problems also blowing retracts & wallblowers.
Started: 1/2/2004 at 04:38 AM Stopped: 1/2/2004 at 04:56 PM

MESS ID: **06542** Reported: 1/3/2004 at 03:30 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo nox burners while regulating unit @ hi load.
Started: 1/2/2004 at 05:02 PM Stopped: 1/3/2004 at 01:26 AM

MESS ID: **06551** Reported: 1/8/2004 at 04:35 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, & precip. problems also blowing retracts & walls.
Started: 1/7/2004 at 05:38 PM Stopped: 1/8/2004 at 04:32 AM

MESS ID: **06552** Reported: 1/9/2004 at 04:55 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Burner issues, precip. box problems also blowing retracts & walls.
Started: 1/8/2004 at 05:14 PM Stopped: 1/9/2004 at 03:32 AM

MESS ID: **06553** Reported: 1/9/2004 at 04:40 PM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Problems with new lo nox burners while regulating unit @ hi load.
Started: 1/9/2004 at 05:44 AM Stopped: 1/9/2004 at 04:14 PM

MESS ID: **06554** Reported: 1/10/2004 at 04:20 AM
Plant: 0126 **Lou. Gas & Elec., Cane Run, 5252 Cane Run Rd**
Problem Description: Pollutant: PART. OPACITY Equipment: Unit 5
Design issue of burners.
Started: 1/9/2004 at 04:56 PM Stopped: 1/9/2004 at 10:14 PM
